

# Thai Obayashi Sustainable Construction Transformation




THAI OBAYASHI CORPORATION LTD.

# Sustainable Construction Transformation

## DESIGN PROCESS ACTIVITIES (A0 & A5)

- Carbon Emission Calculation during Design Phase (A0)
- Prefabrication by utilizing BIM (A5)



# Carbon Emission Calculation

During Design Phase (A0)+

## PILOT PROJECT : OTEC FACTORY

←  
BOQ TOC ARC OTEC WGN\_FACTORY  
BOQ\_FACTORY\_ARC&STR

Total: 5.32M kgCO<sub>2</sub>e (87% of Building)


### 4.0\_Concrete Work

2.44M kgCO<sub>2</sub>e (40% of Building)



### 8.0\_Steel skeleton work

782k kgCO<sub>2</sub>e (13% of Building)



### 16.0\_Roof & Siding work

506k kgCO<sub>2</sub>e (8% of Building)



### 17.0\_Metal Work

367k kgCO<sub>2</sub>e (6% of Building)




### 6.0\_Steel Bar Work

680k kgCO<sub>2</sub>e (11% of Building)



### 19.0\_Plaster work

326k kgCO<sub>2</sub>e (5% of Building)



### 11.0\_Masonr...

93.7k kgCO<sub>2</sub>e



### 2.0\_Earth...

47.8k kg...




EC3 PROGRAM





# Keep improving **Prefabrication** work by using BIM 3D program for both TOC and sub-contractor (**A5**)

Combine drawing (BIM 3D)



Fabrication & Inspection  
(At Workshop & Factory)



Installation (At site)




Finish toilet





# BIM INTEGRATE WITH MEP PREFABRICATION (A5)






## Modular Restroom




## Prefabrication Bathroom




## Floor Control Valve




## Prefabrication Branch Wireway



## Universal Support of MEP




## Prefabrication Ducting




## Ex. Integrating BIM in Prefabrication High-Rise Project

## Unit Chilled Pipe Riser




## Prefabrication Sprinkler Pipe



## Chilled & Condensor Water Pump Set




## FCU Inlet and Outlet Valve Set






# Modular Restroom




BIM Design




Actually Installed

# Pre-Fabrication Bathroom




BIM Design




Actually Installed





# Floor Control Valve & Chilled Condenser Pump Set



BIM Design




Actually Installed








# Pre-Fabrication Support for MEP & Sprinkler Pipe



BIM Design




Actually Installed









# Pre-Fabrication Ducting & Chilled Pipe Riser



BIM Design




Actually Installed









# Ducting & Chilled Condenser Water Pump Set



BIM Design




Actually Installed






### Prefabrication Sprinkler with Truss



### Embed Conduit & Outlet in Column



### Prefabrication Header Sprinkler




### Prefabrication Ducting Work




Ex. Integrating BIM In Prefabrication Factory Project


### Chilled Water Pipe with Pipe Rack




### Prefabrication Sewage Drain Pipe




### Compressed Air Pipe are assembled



### Prefabrication PPR Water Supply




### Prefabrication MEP Ductbank









# Embed Conduit and Outlet in Column & Water Pipe



BIM Design






Actually Installed







# Prefab Sprinkler with Truss & Header Sprinkler




BIM Design

Actually Installed







# MEP Ductbank & Ducting Work



BIM Design




Actually Installed








# Sewage Drain Pipe & Compressed Air Pipe



BIM Design



Actually Installed





# Sustainable Construction Processes

## CONSTRUCTION PROCESS ACTIVITIES (A5)


- AGV Robotics
- Clean Energy
- EV BUS
- Waste Management
- Waste to Value






# Improve logistic (AGV Robotics)

Autonomous System For standby and operating in the nighttime shift for transfer pallet of material to any destination floor.




 TO SERVE PALLET INTO LIFT CORE OR BUFFER NEARBY MATERIAL LIFT.

 HELP REDUCING MANPOWER USAGE

 REDUCE SITE EXPENSE

 INCREASE EFFICIENCY

 SAVE ENERGY  
REDUCE ENERGY CONSUMPTION



## CONVENTIONAL METHOD



# WORK PERFORMANCE

PILOT PROJECT : KINGBRIDGE TOWER

## AGV ROBOTICS



4 TONS CARRY LOAD

5 PRS. OPERATOR/WORKER FOR CARRY LOAD

3.45 Hrs. WORKING TIME CONSUMPTION (NIGHT SHIFT) PER DAY

3,000 Baht COST PER DAY (OT.) OPERATOR/WORKER

# VS

4 TONS CARRY LOAD

1 PRS. OPERATOR/WORKER FOR CARRY LOAD

3 Hrs. WORKING TIME CONSUMPTION (NIGHT SHIFT) PER DAY

2,050 Bath COST PER DAY (OT.) OPERATOR/WORKER & Rental AGV





# AGV ROBOTICS ON SITE Y2024

## AIA CONNECT



## KING SQUARE RESIDENCE





# AGV Stloder Working



Robot ตัวที่ผลิตในไทย Auto control




# AGV TrapBot Working








Utilized Clean Energy  
from Solar Cell





# EV BUS



## For Transporting Labors



EV Charger



Solar Rooftop



# Waste Management






Turn Waste-To-Value Project





# Change Waste into useful asset

Modify **metal scrap** to temporary **equipment** pieces



holder for a Fire Extinguisher



# Change Waste into useful asset

Bio compost donation to communities







Provide Lunch box  
And Cloth bag  
Reducing Foam package



Waste Separations Demonstration



Waste Separations Corner





# สิ่งที่อยากจะทำ

- การทำ **Net Zero** จะทำให้ต้นทุนในการทำงานสูงขึ้น แต่ในระยะยาว จะมีผลในการช่วยลดค่าใช้จ่ายลงได้
- **Kaizen** เป็นเครื่องมือที่มีประโยชน์ในการพัฒนาการทำงานแต่จะสำเร็จได้ต้องได้รับความร่วมมือจากทุกๆฝ่ายและทุกคนในบริษัท
- การที่บริษัทจะพัฒนาและเติบโตได้ ฝ่ายบริหารต้องสนับสนุนความคิด ไอเดียสร้างสรรค์ของคนรุ่นใหม่ และฟังไว้ให้เป็นวัฒนธรรมขององค์กร



THANK YOU